



**PROJECT DETAILS AND PROGRESS:**

- Mobilized equipment.
- Installed silt fence.
- Stripped top soil and stockpiled in existing pile location.
- Filled and compacted construction trailer, access drive, and construction parking areas.
- Installed culvert extension under new access drive.
- Midwest Testing took compaction tests in construction trailer and parking locations.
- Delivered double wide and single wide trailers.
- Delivered and installed NDDOT Class 5 aggregate base in construction trailer area and access drive.

**PROJECT OPEN ITEMS / CONCERNS:**

- The contractor has requested access to the water supply and need to know location.
- Guy wires from recently installed poles may interfere with fill areas on east side.
- Construction Equipment: dozer (CAT D6), 2 scrapers (CAT 627G), sheepsfoot roller (CAT CP56), track hoe (CAT 316E), skid steer (CAT 247B), back hoe (Deere 310G), trencher (Case 860), fuel trailer, flatbed trailer