



PROJECT DETAILS AND PROGRESS:

Contract 140095 – Mechanical and Electrical Installation

- Installed accessory enclosure indoor platform and cooling water grating
- Removed startup strainers from the gas lines
- Loaded equipment on trailer
- AZCO has left site until final platform steel arrives (~July 15)

MDU/GE Check-out

- Set up equipment for performance testing
- Cleaned flame scanners
- Completed punch list items
- Wired service building fire alarms to BOP control system
- Replaced faulty analog module on 480V switchgear
- Began emissions performance testing for (performance levels were not met)
- Began acoustic performance testing
- Conducted dry run to confirm software changes
- Collected part load data at various loads

PROJECT OPEN ITEMS / CONCERNS:

- None not already discussed
- Construction Equipment: 1 fork lift (JLG Skytrak),
- Visitors: Pete Thiessen (MDU)