



Weekly Inspectors Progress Report

Inspector Joe Galloway 405-334-1525		Project Engineer Cory Davis 918-230-6716		Construction Supervisor Dave Anderson Jason Schoep	
Location West Fargo		Permit Number 81531	AFE No. 280-2012-8465	Case # PU-12-042	Week Ending 6/8/2012
Saturday	Description		% Complete		
	Civil	backfill,compact, return 17th for service			
	Mechanical	awaiting ditch			
	Electrical				
	Cleanup				
		17th and star ave, open for service			
Sunday	Description		% Complete		
	Civil	no work			
	Mechanical	no work			
	Electrical				
	Cleanup				
Monday	Description		% Complete		
	Civil	excavate 500' double ditch			
	Mechanical	install 80'-6", 80'-8"			
	Electrical				
	Cleanup	backfill 160'			
Tuesday	Description		% Complete		
	Civil	excavate tie-in bellholes, backfill			
	Mechanical	install last 500'-6" and 8", fab tie-ins			
	Electrical				
	Cleanup				
Wednesday	Description		% Complete		
	Civil	backfill and cleanup			
	Mechanical	water fill for hydrotest			
	Electrical				
	Cleanup				
Thursday	Description		% Complete		
	Civil	backfill and cleanup, excavate for removal old line			
	Mechanical	hydrotest 6" and 8", dewater, sizing plate run(sucessful)			
	Electrical				
	Cleanup				
Friday	Description		% Complete		
	Civil			90%	
	Mechanical			90%	
	Electrical	N/A			
	Cleanup				
		drainup and tieins			

Remarks : No Incidents, no accidents

Please contact me if any questions or concerns.