



# Weekly Inspectors Progress Report

Inspector Joe Galloway      405-334-1525		Project Engineer Cory Davis                      918-230-6716		Construction Supervisor Dave Anderson                  Jason Schoep	
Location West Fargo		Permit Number 81531	AFE No. 280-2012-8465	Case # PU-12-042	Week Ending 6/15/2012
Saturday	Description		% Complete		
	Civil	remove 6" under main, excavate 8" for removal			
	Mechanical	tie in 6", drain up 8", cap 6" for grout			
	Electrical				
	Cleanup	in progress			
Sunday	Description		% Complete		
	Civil	no work			
	Mechanical	no work			
	Electrical				
	Cleanup				
Monday	Description		% Complete		
	Civil	backfill			
	Mechanical	remove and grout fill piping			
	Electrical				
	Cleanup				
Tuesday	Description		% Complete		
	Civil	backfill and cleanup			
	Mechanical	demob			
	Electrical				
	Cleanup				
Wednesday	Description		% Complete		
	Civil	cleanup			
	Mechanical				
	Electrical				
	Cleanup				
Thursday	Description		% Complete		
	Civil	cleanup			
	Mechanical				
	Electrical				
	Cleanup				
Friday	Description		% Complete		
	Civil	cleanup			
	Mechanical			100%	
	Electrical	N/A			
	Cleanup			95%	

Remarks : No Incidents, no accidents

Please contact me if any questions or concerns.