



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: September 11, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental
1 foreign object in the eye incident on September 5. The individual's eye was flushed on site and he returned to work. No environmental incidents to report.

Construction Progress
Set the Unit 3 generator in the generator enclosure on September 5. Started pulling cable inside the Unit 2 power control module (PCM) building. Unit 2 generator step up (GSU) transformer was delivered on September 9. Installed the Unit 3 roof skid on the combustion turbine generator (CTG) enclosures on September 11. Continue to work on the upper portion of the Unit 2 GSU blast wall form and rebar installation. Continue the installation of underground pipe and electrical duct bank.

Scheduled Activities
Continue pulling cable in the Unit 2 area. Pour the upper portion of the Unit 2 GSU blast wall. Start erecting the CTG air inlet structures. Continue the installation of underground pipe and electrical duct bank. Continue prefabricating above ground pipe. Continue backfill activities around both units.

Comments
None.

Report Signatory	Date
Lucas D. Teigen      Manager of Construction	

61    **PU-12-509**    Filed: 9/16/2013    Pages: 1  
**Pioneer Generation Station Phase II progress report**  
**- week ending 9-11-2013**