



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 9, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: There has been little site grading activities on site this week. Rain occurred Monday through Wednesday and some on Saturday. We have been able to tie rebar and build compressor foundations. Provided site orientation to new employees. Started fabrication for some underground piping.

Garden Creek III: There is little to no activity for this site due to weather.

Significant Work Activity for Next Week

Garden Creek II: Warm weather expected this week. Continue removing top soil, building roads and excavating stormwater ponds. Continue to install culverts on site. Continue to tie rebar for the compressor buildings. Begin preparations for ductbank installation.

Garden Creek III: Remobilize site grading equipment and continue to remove top soil, building roads and excavating stormwater ponds.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	27 %	Final Site Cleanup	0 %
Plant Foundations	1%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	10 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %



Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Wet weather has impacted work this week. Contractors are working on a catch up schedule. We have held daily safety meetings when crews are on site.

Signatory	Date
Russ Clark	6/13/13