



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** June 30, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

### Brief Description of Week's Activities

**Garden Creek II:** Site grading has been hampered due to wet conditions but site is beginning to dry out. Continued to tie rebar and build compressor foundations. Continued to install screw pilings and grounding grid.

**Garden Creek III:** Site grading has been hampered due to wet conditions but site is beginning to dry out.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue removing top soil, building roads. Continue to install culverts on site. Continue to tie rebar for the compressor buildings. Continue building forms for compressor blocks.

**Garden Creek III:** Continue to remove top soil, building roads and excavating stormwater ponds.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	42 %	Final Site Cleanup	0 %
Plant Foundations	15%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

### Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	20 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %



**ONEOK**  
ROCKIES MIDSTREAM  
A SUBSIDIARY OF ONEOK PARTNERS

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
We have held daily safety meetings when crews are on site. Crews will not work July 4.

<b>Signatory</b>	<b>Date</b>
Russ Clark	7/09/13