

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**July 3, 2016 through July 9, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
No work this week at Beaver Lodge on the General Package contract. Matrix is working on installing the spiral stairs, the rolling ladder and finishing welding out the wind girder on Tank 9504. Installing repads and manways on the floating roof of Tank 9505.	
<b>Stanley</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Finished installing the primary and secondary seals and the foam dam on Tank 9006. Moving to Tank 9007.	
<b>Berthold</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Tank 9812 water discharge is complete; manways were removed. Lakehead Painting mobilized some equipment to site in preparation for coating work.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix is installing the rolling ladder and gauge pole guides in Tank 9504. Working on tank nozzles for Tank 9505.	
<b>Stanley</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix is installing the primary and secondary seals and the foam dam on Tank 9007 next week. Walk-through schedule for tank hydrotests next week.	
<b>Berthold</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix will be cleaning Tank 9812 next week. Lakehead Painting to begin coating activities on or about July 18th.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	78%	In Progress
Stanley	81%	In Progress
Berthold	94%	In Progress