

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
August 21, 2016 through August 27, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Matrix working on installing the roof seals and foam dam in Tank 9504. Lakehead Painting working on painting the vapor space of Tank 9505.	
Stanley	
No work this week at Stanley on the General Package contract. Continuing work on the tank hydrostatic tests. Tank 9006 test is complete.	
Berthold	
No work this week at Berthold on the General Package contract. Lakehead Painting has completed sandblasting the shell and roof deck of Tank 9812; the entire tank exterior is now coated with primer.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Minnesota Limited is on site to hydrostatically test the roof drain and foam piping on Tank 9504. Matrix continues with seal installation on Tank 9504. Lakehead Painting continuing work on coating the vapor space of Tank 9505.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Hydrotest water discharge will be complete this week. Tank 9007 test is complete. Lakehead Painting mobilizing to paint both tanks.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Lakehead Painting to begin applying intermediate coat on Tank 9812.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	87%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress