

Laith Slaton

From: North Dakota <wo@iworq.net>
Sent: Tuesday, September 13, 2016 4:26 PM
To: Laith Slaton
Subject: from North Dakota for Permit # 160006

STARK COUNTY, ND BUILDING INSPECTION

51 3rd St E
 Dickinson, ND 58601
Phone: 701-842-2120

Property Address: String Road between towers 1 & 2 Permit #: 160006
 Subdivision: Sunflower Wind Project MET 01-02 Lot #: _____ Date: 9/13/2016
 Name: Blake Phone #: 309-299-2369 Time: 9:00 a.m. MDT

INSPECTIONS	RESULT	SPECIAL COMMENTS	UNABLE TO MAKE INSPECTION BECAUSE
TYPE Initial Inspection		<input type="checkbox"/> Prior Violation Not Corrected <input type="checkbox"/> Engineering Required Item # _____ <input type="checkbox"/> Work Incomplete <input checked="" type="checkbox"/> Ok to Proceed without re-inspection <input type="checkbox"/> Other	<input type="checkbox"/> Approved Plan/Permit not Available <input type="checkbox"/> Building Not Identified <input type="checkbox"/> Building Locked or Work Inaccessible <input type="checkbox"/> Cannot locate structure <input type="checkbox"/> Party Missed Appointment Time: _____
INSPECTIONS Sub-Rough	Approved	COMMENTS:	
1. Excavation	[] [] []	25 #6 bars evenly spaced each way in bottom and top mat (approx. 9.7 inches apart) 20' x 20' square.	
2. Footings	[X] [] []	16 #5 vertical bars evenly spaced tied to bottom mat (approx. 4.4 inches apart) in 3 piers.	
3. Foundation	[] [] []	7 #4 circular ties at 18 inches on center per pier (3 piers).	
4. Mechanical	[] [] []		
5. Other	[] [] []		
Rough		Bottom grid mat propped on 4 inch bricks and #4 standees holding top grid mat approximately 11 inches	
6. Building	[] [] []	above bottom mat so top grid mat is approximately 3 inches below top of pour (18 inches deep).	
7. Mechanical	[] [] []		
8. Gas Line	[] [] []		
9. Framing	[] [] []		
Truss Plans On-Site	[] [] []		
Fire Wall Inspection	[] [] []		
Fire Suppression	[] [] []	All bar appears to be tied securely in place for stability	
Final			
10. Building	[] [] []		
11. Mechanical	[] [] []		
12. Other	[] [] []	Ok to pour base.	
FINAL INSPECTION CHECKLIST			
<u>Electrical Final</u>	[] [] []		
Date:			
Certificate #			
<u>Plumbing Final</u>	[] [] []		
Date:			
Certificate #			
Smoke Detector Hardwired	[] [] []		
Approved Egress	[] [] []		
Address Visible	[] [] []		
Bathroom Vents Approved	[] [] []		
No Interior Hazard Evident	[] [] []		
Fire Separation Requirements	[] [] []		
<u>Other Items Verified</u>	[] [] []		
	[] [] []		

108 PU-14-105 Filed: 9/16/2016 Pages: 4
Stark County inspection reports

Robert J. Strid

INSPECTOR SIGNATURE

Laith Slaton

From: North Dakota <wo@iworq.net>
Sent: Wednesday, September 14, 2016 6:04 PM
To: Laith Slaton
Subject: from North Dakota for Permit # 160006

Approved for concrete

STARK COUNTY, ND BUILDING INSPECTION

51 3rd St E
 Dickinson, ND 58601
 Phone: 701-842-2120

Property Address: String Road between towers 1 & 2 Permit #: 160006
 Subdivision: Sunflower Wind Project MET 01-02 Lot #: _____ Date: 9/14/2016
 Name: Blake Phone #: 309-299-2369 Time: 2:00 pm MDT

INSPECTIONS	RESULT	SPECIAL COMMENTS	UNABLE TO MAKE INSPECTION BECAUSE
TYPE Initial Inspection		<input type="checkbox"/> Prior Violation Not Corrected <input type="checkbox"/> Engineering Required Item # _____ <input type="checkbox"/> Work Incomplete <input checked="" type="checkbox"/> Ok to Proceed without re-inspection <input type="checkbox"/> Other _____	<input type="checkbox"/> Approved Plan/Permit not Available <input type="checkbox"/> Building Not Identified <input type="checkbox"/> Building Locked or Work Inaccessible <input type="checkbox"/> Cannot locate structure <input type="checkbox"/> Party Missed Appointment Time: _____
INSPECTIONS <u>Sub-Rough</u>	Approved	COMMENTS:	
1. Excavation	[] [] []	3 column piers in required locations. All bar is as listed on footing inspection report with the exception	
2. Footings	[] [] []	of the top ring. Verticals have been cut to correct height and top ring is placed at the top with the 2nd	
3. Foundation	[] [] []	ring placed 5 inches below.	
4. Mechanical	[] [] []	Anchor Bolts in place per design.	
5. Other <u>Column Piers</u>	[X] [] []	All clearances met and all forms clear of debris.	
<u>Rough</u>		Ok to pour.	
6. Building	[] [] []		
7. Mechanical	[] [] []		
8. Gas Line	[] [] []		
9. Framing	[] [] []		
Truss Plans On-Site	[] [] []		
Fire Wall Inspection	[] [] []		
Fire Suppression	[] [] []		
<u>Final</u>			
10. Building	[] [] []		
11. Mechanical	[] [] []		
12. Other	[] [] []		
FINAL INSPECTION CHECKLIST			
<u>Electrical Final</u>	[] [] []		
Date:			
Certificate #			
<u>Plumbing Final</u>	[] [] []		
Date:			
Certificate #			
Smoke Detector Hardwired	[] [] []		
Approved Egress	[] [] []		
Address Visible	[] [] []		
Bathroom Vents Approved	[] [] []		
No Interior Hazard Evident	[] [] []		
Fire Separation Requirements	[] [] []		
<u>Other Items Verified</u>	[] [] []		
	[] [] []		

	<p style="text-align: center;"><i>Robert J. Strid</i></p> <hr/> <p style="text-align: center;">INSPECTOR SIGNATURE</p>