



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: August 3, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Continue with site survey, site grading and levelling, compaction, and erosion controls. Commence work on road approach.

Significant Work Activity for Next Week
Lonesome Creek: Continue earthmoving activities to provide a level plant site – cut/fill, compaction, survey.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	15 %	N/A	---

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Slight delay due to brief weather events and equipment breakdown

Signatory	Date
Peter Ruffenach	08/04/14