



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: August 30, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
Lonesome Creek: Continue with site survey, site grading and levelling, compaction, and erosion controls. Pour pad for construction power.

Significant Work Activity for Next Week
Lonesome Creek: Continue earthmoving activities to provide a level plant site – cut/fill, compaction, survey. Continue with screw pile installation.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	48 %	N/A	---

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Earthwork continues to progress quite well.

Signatory	Date
Peter Ruffenach	09/03/14



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: August 24, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities Lonesome Creek: Continue with site survey, site grading and levelling, compaction, and erosion controls. Prepare for installation of construction power.
--

Significant Work Activity for Next Week Lonesome Creek: Continue earthmoving activities to provide a level plant site – cut/fill, compaction, survey. Commencement of screwpiling.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	42 %	N/A	---

Project Site Safety Zero Tolerance Safety Policy Onsite

Comments Lost some rain days over the weekend.
--

Signatory	Date
Peter Ruffenach	08/28/14



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: August 17, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Continue with site survey, site grading and levelling, compaction, and erosion controls. Prepare for installation of construction power.

Significant Work Activity for Next Week

Lonesome Creek: Continue earthmoving activities to provide a level plant site – cut/fill, compaction, survey.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	34 %	N/A	---

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

Rain days on Friday and Saturday.

Signatory	Date
Peter Ruffenach	08/20/14