



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: October 25, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Nearing completion of screw pile installations. Foundation work continues. Laying underground conduit.

Significant Work Activity for Next Week

Lonesome Creek: Focus continues on installation of screw piles and foundation work. Preparing for large concrete pours, underground drains and building steel erection.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Screw piles	85	Foundations	40

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

Overall work continues quite well.

Signatory	Date
Peter Ruffenach	11/4/14