



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: January 23, 2015

| Title | Name | Company | Office Phone | Cell Phone |
|---------------|-----------------|---------------|--------------|--------------|
| Site Manager | Dennis Brooks | Linde Process | --- | 850-529-0139 |
| Const. Mgr. | Sheila Malley | Linde Process | --- | 918-477-1174 |
| Proj. Manager | Peter Ruffenach | ORM | 918-246-4784 | 928-607-2391 |

| |
|---|
| Brief Description of Week's Activities |
| Lonesome Creek: Working on buildings and piperacks – also receiving equipment. |

| |
|---|
| Significant Work Activity for Next Week |
| Lonesome Creek: Continue focus on building completion. The coming weeks will have a lot of equipment arriving at site. |

| Lonesome Creek Completion Percentiles | | | |
|---------------------------------------|------------|-------------|------------|
| Description | % Complete | Description | % Complete |
| Overall | 29.4 | Buildings | 69.8 |

| |
|---|
| Project Site Safety |
| Heated argument between two employees led to their dismissal from site. |

| |
|---|
| Comments |
| Overall work continues quite well. Cold winter weather has slowed progress. |

| Signatory | Date |
|-----------------|--------|
| Peter Ruffenach | 2/9/15 |