



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: February 20, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities

Lonesome Creek: Working on buildings and piperacks – also receiving equipment.

Significant Work Activity for Next Week

Lonesome Creek: Continue focus on building completion. Pushing to receive final oversize loads before frost laws come in to effect.

Lonesome Creek Completion Percentiles

Description	% Complete	Description	% Complete
Overall	34.4	Buildings	83.3

Project Site Safety

Zero Tolerance Policy in place on site.

Comments

Overall work continues quite well. Cold winter weather has slowed progress.

Signatory	Date
Peter Ruffenach	2/24/15