



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** March 6, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

<b>Brief Description of Week's Activities</b> <b>Lonesome Creek:</b> Working on buildings and piperacks – also receiving equipment.
----------------------------------------------------------------------------------------------------------------------------------------

<b>Significant Work Activity for Next Week</b> <b>Lonesome Creek:</b> Continue focus on building completion. Pushing to receive final oversize loads before frost laws come in to effect. Should receive final large loads next week.
------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	37.5	Buildings	88.4

<b>Project Site Safety</b> Contractor smashed pinkie finger between two shackles – 7 stitches required. Employee was released back to work. Reviewed rigging procedures on site to mitigate future incidents.
------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<b>Comments</b> Overall work continues quite well. Cold winter weather has slowed progress. Preparing for warmer weather.
------------------------------------------------------------------------------------------------------------------------------

<b>Signatory</b> Peter Ruffenach	<b>Date</b> 3/13/15
-------------------------------------	------------------------



## Weekly Construction Progress Report

**Case #:** PU-14-218  
**Project:** Lonesome Creek  
**Week Ending:** February 27, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities
<b>Lonesome Creek:</b> Working on buildings and piperacks – also receiving equipment.

Significant Work Activity for Next Week
<b>Lonesome Creek:</b> Continue focus on building completion. Pushing to receive final oversize loads before frost laws come in to effect.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	36.0	Buildings	85.1

Project Site Safety
Zero Tolerance Policy in place on site.

Comments
Overall work continues quite well. Cold winter weather has slowed progress. Preparing for warmer weather.

Signatory	Date
Peter Ruffenach	3/12/15