



Weekly Construction Progress Report

Case #: PU-14-218
Project: Lonesome Creek
Week Ending: May 31, 2015

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Dennis Brooks	Linde Process	---	850-529-0139
Const. Mgr.	Sheila Malley	Linde Process	---	918-477-1174
Proj. Manager	Peter Ruffenach	ORM	918-246-4784	928-607-2391

Brief Description of Week's Activities Lonesome Creek: Piping and electrical continues throughout the facility.
--

Significant Work Activity for Next Week Lonesome Creek: Continue with piping and electrical. Electrical focused on cable tray and conduit.

Lonesome Creek Completion Percentiles			
Description	% Complete	Description	% Complete
Overall	61.4	Electrical	23.1

Project Site Safety No safety incidents.
--

Comments Rainy weather is producing muddy conditions.

Signatory	Date
Peter Ruffenach	6/17/15