

**ONEOK TARGA LATERAL PIPELINE PROJECT
Weekly Construction Progress Report**



Week of October 24th – October 27th 2014

Case No. PU-14-254

Contact List	Name	Company	Phone
Project Manager	James Akingbola	ONEOK	(918)-292-9112
Construction Coordinator	Tim Swan	ONEOK	(870)-940-9415
Chief Inspector	Rob Swan	EPCON Partners	(360)-388-1073

Project Description

Construct Approximately 10.8 miles of 8" pipeline from Targa Little Missouri Gas Plant, in McKenzie County, ND to ONEOK Garden Creek pipeline

Milestone	% Complete	Milestone	% Complete
Construction Staking	100%	Ditching	0%
Right of Way Clearing	10%	Lowering	0%
Right of Way Grading	8%	Backfill	0%
Stringing	0%	Tie-in	0%
Bending	0%	Hydro test	0%
Welding	0%	Right of Way Cleanup	0%
Coating	0%		

Activity for the week

Centerline staking, mobilization of crew & equipment and ONE Calls were the focus of the week. ROW clearing and grading along with partial delivery of pipe will be next week's focus.

Comments

Name	Report Date
James Akingbola	10/31/2014