



Weekly Construction Progress Report

Case #: PU-14-764
Project: Demicks Lake
Week Ending: June 08, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities

Demicks Lake: First week of construction activities. Mobilized to site. Held dirt work kickoff meeting. Start site survey and removal of topsoil.

Significant Work Activity for Next Week

Demicks Lake: Continue earthmoving activities to provide a level plant site – cut/fill, compaction, survey.

Demicks Lake Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	5 %	N/A	---

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

None

Signatory	Date
Jeff Hammond	6/12/18