



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake  
**Week Ending:** June 25, 2018

| Title         | Name          | Company | Office Phone | Cell Phone   |
|---------------|---------------|---------|--------------|--------------|
| Site Manager  | Garrett Lyssy | OPD     | ---          | 281-371-5946 |
| Const. Mgr.   | Jesse Soto    | OPD     | ---          | 832-312-0145 |
| Proj. Manager | Jeff Hammond  | ONEOK   | 918-246-4701 | 918-740-7666 |

| Brief Description of Week's Activities  |
|---|
| <b>Demicks Lake:</b> Removal and segregation of topsoil from the site pad is 90% complete. Leveling of major cut and fill areas is progressing. |

| Significant Work Activity for Next Week  |
|--|
| <b>Demicks Lake:</b> Continue earthmoving activities to provide a level plant site – cut/fill, compaction. |

| Demicks Lake Completion Percentiles |            |             |            |
|-------------------------------------|------------|-------------|------------|
| Description                         | % Complete | Description | % Complete |
| Site preparation                    | 25 %       | N/A         | ---        |

| Project Site Safety                 |
|-------------------------------------|
| Zero Tolerance Safety Policy Onsite |

| Comments |
|----------|
| None     |

| Signatory    | Date    |
|--------------|---------|
| Jeff Hammond | 6/25/18 |