



# Weekly Construction Progress Report

Case #: PU-14-764  
Project: Demicks Lake  
Week Ending: July 23, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Removal and segregation of topsoil from the site pad is 99%complete. Leveling of major cut and fill areas is progressing. Installed silt fencing for runoff control. Mowed site to control weed growth.

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Continue earthmoving activities to provide a level plant site – cut/fill, compaction.

Demicks Lake Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	80 %	N/A	---

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Rain event prevented cut/fill several days

Signatory	Date
Jeff Hammond	7/23/18