



## Weekly Construction Progress Report

**Case #:** PU-14-764  
**Project:** Demicks Lake  
**Week Ending:** July 30, 2018

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Demicks Lake:</b> Removal and segregation of topsoil from the site pad is complete. Leveling of major cut and fill areas is progressing. Began grading internal site roads. Continued moving site to control weed growth.

Significant Work Activity for Next Week
<b>Demicks Lake:</b> Continue earthmoving activities to provide a level plant site – cut/fill, compaction. Continue grading internal site roads.

Demicks Lake Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	85 %	N/A	---

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
None

Signatory	Date
Jeff Hammond	7/30/18