



Weekly Construction Progress Report

Case #: PU-14-764

Project: Demicks Lake I & II & III

Week Ending: February 02, 2020

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Demicks Lake II is now completed. The train has been turned over to operations and is in commissioning phase. Continuing dirt work on Demicks Lake III expansion.

Significant Work Activity for Next Week
Demicks Lake: Continuing dirt work on Demicks Lake III expansion.

Demicks Lake Completion Percentiles			
Demicks Lake II		Demicks Lake III	
Description	% Complete	Description	% Complete
Overall Construction	100%	Overall Construction	0%
Civil	100%	Civil	1%
Mechanical	100%	Mechanical	0%
I&E Installation	100%	I&E Installation	0%

Project Site Safety
None

Comments
Demicks Lake I & II are complete and operational

Signatory	Date
Jeff Hammond	2/07/20