



Weekly Construction Progress Report

Case #: PU-14-764

Project: Demicks Lake I & II & III

Week Ending: March 08, 2020

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Demicks Lake: Continuing dirt work on Demicks Lake III expansion.

Significant Work Activity for Next Week
Demicks Lake: Finalize activities to stabilize site grading for project suspension.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	0%
Civil	5%
Mechanical	0%
I&E Installation	0%

Project Site Safety
None

Comments
Demicks Lake III has been suspended and construction activities will stop and contractor will begin to demobilize

Signatory	Date
Jeff Hammond	3/13/20