


Case #: PU-14-813

Project: North Killdeer Loop Phase I

Month Ending: February 29th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>

**Safety**

None

**Environmental**

Installed and inspected BMP's around the sites

**Land Owner/Public Issues**

Work successfully completed on a land parcel with security concerns.

**Structure Move Requests**

None

**Construction Progress**

**Patent Gate Substation:**  
Contractor continues to prepare and install rigid bus.  
Continue to work on electrical equipment. The communications tower installation has been completed.

**Kummer Ridge Substation:**  
Control building has been set and commissioned.  
Continue to work on light poles, wiring, electrical equipment and rigid bus installation.

**Patent Gate to Kummer Ridge Transmission Line:**  
Gate installation, tree clearing and foundation work has all been completed.  
Hauling structures to the ROW with 84.4% structures hauled and 19.5% of framing completed.

**Scheduled Activities**

**Patent Gate Substation:**  
Contractor will continue to work on rigid bus and electrical equipment.  
Power transformer will be delivered in late March/early April depending on road restrictions.

**Kummer Ridge Substation:**  
Contractor will continue to work on steel structures, equipment installation and rigid bus.

**Patent Gate to Kummer Ridge Transmission Line:**  
Line contractor will continue to haul structures, framing and start to set structures in early March.  
Contractor will begin working on stringing in April 2016.

**Comments**