

Friday 1/22/16, 10AM
Sacagawea Pipeline Preconstruction Conference

Attendees:

Julie Prescott jprescott@ND.gov 701-328-4188
Kevin Magstadt kmadstadt@wenck.com 701-751-6121
Greg Hunter 214-389-8172 ghunter@paradigmstream.com
Joe Adams jadams@paradigmstream.com 214-389-8170
Jason Stelzer jason@paradigmstream.com 214-389-8159

Meeting Minutes

Opening discussion regarding HDD starting before the thaw. Julie mentioned that she does not think our construction window is limited.

Julie instructs the following:

Prior to construction 3 documents must be filed (email) to the commission

1. Minutes from the pre-con call
2. Notice of Intent to Begin Construction detailing the start date.
3. Landowner Contact Information – Paradigm as the company contact to be the liaison.

Wenck (PSC Inspection) explained that their inspectors must be present during all topsoil removal/segregation.

Julie – What start date does Paradigm anticipate?

Jason – Limited start prior to spring 2016 to begin road crossing HDDs. Possibly mid-February. We sent Kevin (Wenck) a plan to begin soil segregation in the winter. We'll lay mats first for all equipment. We will heat and segregate all excavation areas. We'll notify and acquire landowner consent.

Greg – We'll start the drills mid-February. When the ground thaws we'll put in the silt fences and other environmental and erosion control structures. Then we can begin segregation on the 4 spreads. Greg estimates a total construction time from commencement to back fill and reclaim 4 ½ months minimum.

All present discussed construction and inspection personnel who would be present during all activities and the need for strong communication between the parties.

Paradigm will provide appropriate files depicting the pipeline route in advance of any construction activities.

It was explained that Paradigm will need to provide a monthly construction report.

The order provisions were read aloud detailing all of the requirements and stipulations in the Order

It was explained that the PSC would need a full inventory of trees and shrubs being affected by the project. Sacagawea stipulated and acknowledged that the tree survey was complete.

PSC Tree and Shrub Mitigation Specifications were read aloud and agreed to by all parties.

Sacagawea was reminded by PSC staff that prior to any tree and shrub replacement, Sacagawea must submit documentation identifying the number and variety of trees and shrubs removed along with the mitigation plan detailing the proposed number, variety, type, location, and date of replacement plantings and this documentation must be filed with the commission.

Paradigm requested PSC definitions of trees and shrubs.

Julie continued reading through the Order regarding Tree and Shrubs

Staff summarized the documentation that must be provided prior to the commencement of construction.

Meeting was concluded.

SACAGAWEA

PIPELINE COMPANY, LLC

Any landowner questions, concerns, and/or requests regarding the construction and reclamation related to the Sacagawea Pipeline Project may be made utilizing the contact information listed below:

Email: land@paradigmstream.com

Phone: (214) 373-4300

Jason Stelzer

Manager- Land and Right of Way