

PU-15-114 16-in Sacagawea and PU-15-670 12-inch Stanley Lateral
 Monthly Construction Status Report

05/31/16



Contact	eMail Address	Title	Office Phone	Cell Phone
Jason Stelzer	jason@paradigmstream.com	Manager, Land & ROW	(214) 389-8159	(817) 781-1924
Greg Hunter	ghunter@paradigmstream.com	Senior Project Engineer	(214) 389-8172	(214) 707-5252
Marc Westbrook	mwestbrook@setxind.com	Construction Manager	(409) 384-4278	(409) 382-8333

Extraordinary Incidents / Accidents / Injuries Summary
None

PU-15-114 16-inch Sacagawea Trunkline			
Activity	Spreads 1A & 1B	Spread 2	Spread 3
	Keene – West Side of Lake	East Side of Lake to North Reservation Boundary	North Reservation Boundary to Palermo
Footage	83,000 ft.	107,000 ft.	178,562 ft.
ROW / Grade	75%	42%	79%
String Pipe	70%	14%	76%
Bend Pipe	48%	3%	75%
Weld Pipe	64%		53%
Coat Welds	63%		45%
Lower/Backfill	36%		30%
HDD	35%		32%

Future Activity: Continue mobilization for HDD's at Road Crossings and Wetlands, topsoil removal along the pipeline ROW, hauling, stringing, welding line pipe, coating & ditching/lowering-in preceding south from Palermo and east from Keene. ROW/Grading has started by Spread 2 – on Reservation. Mobilizing equipment for West HDD site.

PU-15-670 12-inch Palermo to Stanley Lateral	
Task	% Total
ROW/Top Soil Removal	100%
Pipe Hauling/Stringing	81%
Pipe Bending	81%
Welding	82%
Coating	37%
Ditching	12%
HDD	35%

Future Activity: Continue contractor mobilization and pipeline construction.