



Weekly Construction Status Report

Docket PU-17-246

October 22, 2017 through October 28, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (10/22/17 through 10/28/17):

- Completed "tie-ins" of relocated 10-inch pipeline segments.
- Completed the removal of section of 10-inch pipeline that has been taken out of service.
- Completed the removal of section of 8-inch pipeline that has been taken out of service.
- Continued right-of-way clean up and restoration activities.
- Returned completed 10-inch pipeline to service.
- Initiated demobilizing of equipment and materials off-site.

Next week's activities (10/29/17 through 11/4/17):

- Continue right-of-way clean up and restoration activities.
- Complete reseeded of western tie-in location located outside of airport construction project area boundaries. *Note: Per direction of the City of Williston ("City"), the City will be responsible for seeding disturbed areas within the airport construction project area boundaries.
- Complete demobilization of equipment and materials off-site.