

NDPSC CASE NUMBER: PU-20-247
OE2 NORTH – 8” NGL and 20” Residue Gas Pipelines
Monthly Construction Report
October 2020

1. Environmental, Health & Safety

Personnel Safety - Incident Reports:

Man-Hours:

- Total: 10,026 MH
- October: 2,606 MH

Project TRIR = 0

Recordable Incidents:

N/A – No Recordable Incidents at this time

Environmental - Incident Reports:

N/A - No environmental incidents at this time.

COVID-19 Mitigation:

Contractors submitted COVID-19 mitigation plans & guidance policies prior to onsite activities, which were reviewed and approved by OE2 North. No positive cases onsite.

2. Permitting

- NDPSC approval 8/26/20.
- Stormwater Permitting: NDDEQ and Williams County permits in place.
- NPDES General Permit NOI in place
- Round Prairie TWP Crossing Permits (49th St. NW – NGL and Residue lines) in place
- Hydro-test water discharge permit in place

3. Construction Status and Activities

ROW:

Started pushing ROW 9/1/20 with PSC inspection by Barr Engineering there to witness. ROW clearing complete on 9/15/20. Barr Engineering completed a follow up inspection of the ROW on October 7th, 2020. The next scheduled inspection will be after reclamation which is anticipated to be complete around the middle of November.

Stringing:

Stringing of the 8” NGL pipe and 20” Residue pipe has been completed.

Welding:

All mainline welding is 100% complete on the 8” NGL and the 20” Residue Pipelines. The remaining welding consists of tie-ins at the delivery points.

Ditching and Boring:

Ditching is 100% complete on 20” Residue line and 100% complete on the 8” NGL line. Boring is 100% complete on the 20” Residue line and 100% complete on the 8” NGL line.

Tie-ins and Backfill:

Tie-ins are 92% complete on the 8” NGL line and 92% complete on the 20” residue line. Backfill is 100% complete on the 8” NGL line and 92% complete on the 20” Residue line.

Reclamation:

Reclamation is anticipated to be complete by 11/12/20. Once complete, Barr Engineering will be notified so they can come our for the final inspection.

Clean, Test, Dry and Purge the Pipelines:

Cleaning, Testing, Drying and Purge of the pipelines are expected to begin this month and be complete by the end of November.

Construction Overall Completion %

- ROW: 100%
- Stringing: 100%
- Welding: 100%
- Ditching/Boring: 100%
- Tie-ins/Backfill: 92%
- Reclamation: 50%

- Clean/Test/Dry/Purge: 0%
- Total Pipeline Average Percent Complete: 87%