



Wayne Wilson, President
57 Hamilton St.
Scranton, ND 58653
(701) 275-6330
Fax: (701) 275-6891

June 9, 2022

Mike Howe
Project Manager
AML Division, NDPSIC

Dear Mr. Howe:

- 1) Please see the attached schedule for construction.
- 2) Construction Time:

June 27, 2022 To Aug 20, 2022

Total Number of days to complete project with seeding and fencing = 48 days

- 3) Our work Hours will be Monday through Saturday as follows:

Monday	8:00 am – 8:00 pm
Tuesday	7:00 am – 8:00 pm
Wednesday	7:00 am – 8:00 pm
Thursday	7:00 am – 8:00 pm
Friday	7:00 am – 8:00 pm
Saturday	7:00 am – 3:00 pm

Making 72 hours per week

- 4) Daily Production will average 4,000 Cy per day.
- 5) Thomas and Sons will be our subcontractor for the fencing, erosion control, and seeding.

Sincerely,

Handwritten signature of Wayne Wilson in black ink.

Wayne Wilson

President/ Project Manager
Wilson Construction, Inc.

23 AM-22-25 Filed 06/09/2022 Pages: 1
Schedule for construction - electronic only
Wilson Construction, Inc.
Wayne Wilson, President / Project Mgr.