

Hamre, John G.

From: Dooman, Robert M. <Robert.Dooman@oneok.com>
Sent: Monday, August 15, 2022 3:48 PM
To: -Info-Public Service Commission
Subject: ONEOK Spring Creek II Facility Update
Attachments: 61D3A4D4-AE8D-41B7-92DB-0CD8211A57F4.jpeg;
833B506B-35A5-474D-8F24-14F15AF35BF3.jpeg; AEFA5BFE-134D-42DE-A93F-AABBC01150C2.jpeg

******* CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *********

Hello,

I wanted to provide an update on our station. We have currently completed the grading portion and are working on concrete foundations now. Next up is our mechanical construction where our contractors will be welding some pipe and taking delivery of equipment on site. We have several truck loads coming in the next few weeks from motors to valves and piping. We anticipate being completed with concrete in the next month and plan to start mechanical construction shortly. I have attached a few pictures for reference.

Thank you,
Robert Dooman
ONEOK Project Manager
918.346.5555





