

Hamre, John G.

From: Johnson, Brian L.
Sent: Monday, December 20, 2021 3:37 PM
To: -Info-Public Service Commission
Cc: Fahn, Patrick J.
Subject: FW: Rugby Wind - Case No. PU-05-47
Attachments: Updated Summary of Rugby ADLS Process_se.docx

From: Durocher, Jeffrey <Jeffrey.Durocher@avangrid.com>
Sent: Friday, December 17, 2021 1:03 PM
To: Johnson, Brian L. <brljohnson@nd.gov>
Cc: Landoni, Peter <Peter.Landoni@avangrid.com>; Jacobs, Barb <Barb.jacobs@avangrid.com>; Emery, Sarah <Sarah.Emery@avangrid.com>; Bartunek, Tina <Tina.Bartunek@avangrid.com>; Parsons, Amy <Amy.Parsons@avangrid.com>
Subject: Rugby Wind - Case No. PU-05-47

***** **CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *****

Mr. Johnson,

Pursuant to the discussion at today's hearing in the above-referenced matter, attached is a brief update and summary for entry in the record. Please let me and our team (cc'd here) know if you have any questions.

Many thanks and happy holidays.

- Jeffrey

Jeffrey Durocher
Senior Counsel, Office of General Counsel
Avangrid Renewables, LLC
1125 NW Couch Street, Portland, Oregon 97209
Telephone 503.796.7781
Jeffrey.Durocher@avangrid.com



205 PU-05-47 Filed 12/17/2021 Pages: 3
Updated Summary of Rugby ADLS Process
Avangrid Renewables, LLC
Jeffrey Durocher, Attorney

Internal Use

=====

Please consider the environment before printing this email.

If you have received this message in error, please notify the sender and immediately delete this message and any attachment hereto and/or copy hereof, as such message contains confidential information intended solely for the individual or entity to whom it is addressed. The use or disclosure of such information to third parties is prohibited by law and may give rise to civil or criminal liability.

The views presented in this message are solely those of the author(s) and do not necessarily represent the opinion of Avangrid Renewables, LLC. or any company of its group. Neither Avangrid Renewables, LLC. nor any company of its group guarantees the integrity, security or proper receipt of this message. Likewise, neither Avangrid Renewables, LLC. nor any company of its group accepts any liability whatsoever for any possible damages arising from, or in connection with, data interception, software viruses or manipulation by third parties.

=====

This transmission, email and any files transmitted with it, may be: (1) subject to the Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential under federal or state law. If you are not the intended recipient of this message, you may not use, disclose, print, copy or disseminate this information. If you have received this transmission in error, notify the sender (only) and delete the message. This message may also be subject to disclosure under the North Dakota Open Records Laws.

Updated Summary of Rugby ADLS Process

December 17, 2021

Background. Parallel process to acquire LIDS and ADLS commenced in 2020. Decision to eliminate LIDS and proceed with ADLS made in May 2021, commencing procurement process, with estimated equipment delivery in October 2021. Installation planned for November 2021.

November 2, 2021 Petition summarized the potential for delays that had arisen, progress and plan for completion.

Update since November 2, 2021. Delays reduced by 6-8 weeks. Uncertainty now relates to one piece of equipment (electronics cabinet).

- I. ADLS Radar system consists of (1) an antenna and (2) an electronics cabinet.
- II. Antenna construction completed and has been shipped to the US from Denmark. Estimated arrival to warehouse in Chicago is 12/24/21.
- III. Cabinet unit
 - i. Cabinet construction completed.
 - ii. Integration testing at the factory in Denmark estimated completion 12/17/21.
 - iii. Cabinet to be packed and shipped the week of 12/20/21. Cabinet will be shipped via Air Freight (expedited).
- IV. Resolved switch availability – pulled switches from company inventory.
- V. All components on site first week of January 2022.
- VI. Installation of weather-protection enclosure for electronics installation.
- VII. Lease amendment finalized and executed.
- VIII. Civil construction has begun at the site.
 - a. Road and gate construction completed to radar tower foundation
 - b. Concrete for tower foundation has been poured
- IX. Power and Fiber to the tower base to begin 12/20/21 and completed by 12/24/21.
- X. Tower steel has been manufactured and will be stored in a warehouse until installation.
- XI. ADLS compliant lights being installed.
 - a. About 30 of 58 lights have been installed
 - b. 58 of 58 estimated to be installed by 12/21/21
 - c. Crews working weekends and overtime to complete installations

Estimate for receipt of FCC license to operate expected January 2022, concurrent with installation.

Combined with January delivery date, 3-week commissioning/testing, and weather uncertainty, Rugby remains in need of a brief extension.