



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 73°F Low: 46°F

Winds: WSW 20-30 MPH

Precipitation: 20%chance

Thursday, September 29th, 2005



94 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Next All Hands safety Wednesday, October 5, 2005 at 7:00 am.
- § No injuries to date.

§ General:

- § Electrical poles delivered today.
- § Receiving substation and electrical materials.

§ Road Construction

- § Fabric and gravel continues thru #10-#17.
- § All road sub-base construction is complete.

§ Foundation Construction:

- § Setting inner can and backfill at #23 and #24, pour #26.
- § Set outer CMP at #3 and #4.
- § Pre Dig #1 and #2.
- § Template setup #22 and #25.

§ Electrical Construction:

- § Grounding crews right behind foundation crews.
- § Pier drilling continues.
- § Frame Poles today.
- § Poured Main breaker pad at substation.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § 2250 crane assembly has started.

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	19,753	17,401	53.2%
Foundations completed & backfilled	3	30	9.1%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.