



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 41* F Low: 25*F

Winds: NNW 5-10 MPH

Precipitation: 20%

Thursday, October 6th, 2005



87 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Next All Hands safety Wednesday, October 12, 2005 at 7:00 am.
- § No injuries to date.
- § GE Safety manager will be here on Monday October 10, 2005.

§ General:

- § Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- § Receiving substation and electrical materials.

§ Road Construction

- § No road construction today.
- § Local road conditions will not allow safe gravel delivery.

§ Foundation Construction:

- § No concrete pouring today.
- § Local road conditions will not allow safe concrete delivery.
- § Template setup #20 and #21.

§ Electrical Construction:

- § Grounding crews right behind foundation crews.
- § Install poles if conditions allow.
- § Conduit foundation #21.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § 2250 crane assembly is complete.

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	25,085	12,069	67.5%
Foundations completed & backfilled	6	27	18.2%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.