



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 53* F Low: 34*F

Winds: SSE 20-30 MPH

Precipitation: 20%

Friday, October 7th, 2005



86 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Daily Safety meeting 7:00 am at Construction Trailer.
- § No injuries to date.
- § GE Safety manager will be here on Monday October 10, 2005.

§ General:

- § Badger Transport representative is on site (turbine parts).
- § Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- § Receiving substation and electrical materials.

§ Road Construction

- § No road construction today, due to frozen conditions.

§ Foundation Construction:

- § Pour #21 and #23.
- § Template setup #18 and #20.

§ Electrical Construction:

- § Grounding crews right behind foundation crews.
- § 34%, 8 poles set, should finish next week.
- § Underground installation starts Monday.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Not Started..

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Work will start week of 10/31/05
- § Expected duration of 2 weeks.

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	12	12	21
Hubs	0	0	33
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	25,085	12,069	67.5%
Foundations completed & backfilled	6	27	18.2%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.