



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: PM Showers



High: 58 * F Low: 38°F

Winds: S 10-15

Precipitation: 30%

Thursday, October 20th, 2005



FPL Energy

73 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

S Safety/Environmental:

- s Daily Safety meeting was held at 7:00 am at Construction Trailer.
- s No injuries to date.

S General:

- s Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.

S Road Construction

- s Finish and clean up #10-#12. Added a culvert yesterday.
- s Finishing up gravel #30-#33.

S Foundation Construction:

- s Pour #8.
- s Bolt/Template setup #3.
- s Setting inner CMP and backfill #5.
- s Added 2' ring to #4, to raise elevation.
- s Set outer CMP #12.

S Electrical Construction:

- s Underground installation is temporarily on hold.
- s Substation ground grid installation 75% complete.
- s Setting pad mount Xfmrs.
- s Substation conduits 100% complete.
- s 3rd and final directional bore complete.

S Tower Erection: Erection Days Lost for High Winds: 0

- s Building crane pads continues.

S Mechanical Completion:

- s Not Started

S Commissioning:

- s Not Started

S WAPA Interconnect:

- s Work will start week of 10/31/05

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	3	30
Blades	0	0	33
Transformers	0	25	8
Hubs	0	10	23
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	33,438	3,716	90.0%
Foundations completed & backfilled	14	19	42.4%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	37,954	11,337	77.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.