



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Sunny



High: 51 * F Low: 27*F

Winds: NW 15-20 MPH

Precipitation: 20%

Friday, October 21th, 2005



72 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- ♦ **Road Construction**
 - ♦ Finish and clean up #10-#12.
 - ♦ Finishing up gravel #30-#33.
- ♦ **Foundation Construction:**
 - ♦ Pour #6.
 - ♦ Pour # 5 Saturday.
 - ♦ Bolt/Template setup #3 and #4.
 - ♦ Clean-up #7 and #8.
 - ♦ Set outer CMP #12.
- ♦ **Electrical Construction:**
 - ♦ Underground installation is temporarily on hold.
 - ♦ Substation ground grid installation 90% complete.
 - ♦ Setting pad mount Xfmrs.
 - ♦ Foundation grounding continues.
 - ♦ Set 230KV breaker at substation.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 0**
 - ♦ Building crane pads continues.
- ♦ **Mechanical Completion:**
 - ♦ Not Started
- ♦ **Commissioning:**
 - ♦ Not Started
- ♦ **WAPA Interconnect:**
 - ♦ Work will start week of 10/31/05

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	3	30
Blades	0	0	33
Transformers	0	25	8
Hubs	1	11	22
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	33,438	3,716	90.0%
Foundations completed & backfilled	15	18	45.5%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	37,954	11,337	77.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.