



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny



High: 64* F Low: 41*F

Winds: SSE 15-25 MPH

Precipitation: 0%

Thursday, October 27th, 2005



66 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting Wednesday, November 30th, 2005 at 9:00 am.
 - ♦ Substation SWGR delivery Tuesday, November 1, 2005.
 - ♦ Main transformer being unload and set today.
- ♦ **Road Construction**
 - ♦ Clean up continues across the site.
 - ♦ Building turning radius at Hwy 36, and at 26th St & 279 Ave.
- ♦ **Foundation Construction:**
 - ♦ Pour #1.
 - ♦ Set outer CMP #31.
 - ♦ Bolt/Template setup #14, Backfill #17.
- ♦ **Electrical Construction:**
 - ♦ Substation Cap Bank working.
 - ♦ Rock area in preparation to receive control building.
 - ♦ Sanitize soil and rock in substation.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 0**
 - ♦ Building crane pads continues.
- ♦ **Mechanical Completion:**
 - ♦ Not Started
- ♦ **Commissioning:**
 - ♦ Not Started
- ♦ **WAPA Interconnect:**
 - ♦ Work will start week of 10/31/05

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	1	32
Controllers	0	15	18
Blades	0	2	31
Transformers	0	33	0
Hubs	2	15	18
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	36,411	743	98.0%
Foundations completed & backfilled	18	14	56.3%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	37,954	11,337	77.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.