



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 61°F Low: 29°F

Winds: W 25-35 MPH

Precipitation: 20%

Wednesday, November 2nd, 2005  60 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

### Activities:

- ♦ **Safety/Environmental:**
  - ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
  - ♦ No injuries to date.
- ♦ **General:**
  - ♦ Next Management meeting Wednesday, November 30<sup>th</sup>, 2005 at 9:00 am.
  - ♦ Substation SWGR delivery this week.
- ♦ **Road Construction**
  - ♦ Clean up continues across the site.
- ♦ **Foundation Construction:**
  - ♦ Pour #14 today.
  - ♦ Bolt/Template setup #12 and #15.
  - ♦ Slurry #32 and #33.
  - ♦ Set inner CMP #12.
- ♦ **Electrical Construction:**
  - ♦ OPGW installation continues.
  - ♦ Main Xfmr dress out has started.
  - ♦ Continue setting pad mounts.
  - ♦ Pad Mount Xfmr terminations has started.
  - ♦ Continue underground installation.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 0**
  - ♦ Set base and mid #29.
- ♦ **Mechanical Completion: model safety**
  - ♦ Not Started
- ♦ **Commissioning:**
  - ♦ Not Started
- ♦ **WAPA Interconnect:**
  - ♦ Interconnect tap installation has started.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	1	1	32
Mids	1	1	32
Tops	1	2	31
Nacelles	2	13	20
Controllers	0	24	9
Blades	1	5	28
Transformers	0	33	0
Hubs	2	19	14
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	23	10	69.7%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	41,714	7,577	84.6%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.