



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Sunny



High: 20°F Low: 10°F

Winds: NN 10-15 MPH

Precipitation: 20%

Wednesday, November 16th, 2005



FPL Energy 46 Days to Completion
11 Until SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦ Safety/Environmental:

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.
- ♦ New Tower "Fire Safety" procedure being implemented by Wanzek.

♦ General:

- ♦ Next Management meeting Wednesday, November 30th, 2005 at 9:00 am.
- ♦ No deliveries yesterday due to weather conditions in MN and ND.

♦ Foundation Construction:

- ♦ Pour #32 and #33 tomorrow.

♦ Electrical Construction:

- ♦ Erecting substation buss, pulling and terminating control wiring.
- ♦ OPGW installation is on hold for parts.
- ♦ Continue setting pad mounts.
- ♦ Pad Mount Xfmr terminations continues.
- ♦ Set transformers #30 and #31, all set by Friday.

♦ Tower Erection: Erection Days Lost for High Winds: 3

- ♦ All bases on site are set.

♦ Mechanical Completion:

- ♦ Working #28 and #29, dropping cables and starting terminations.

♦ Commissioning:

- ♦ Not Started

♦ WAPA Interconnect:

- ♦ Interconnect installation continues.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	9	24
Mids	0	9	24
Tops	0	10	23
Nacelles	0	23	10
Controllers	0	33	0
Blades	0	13	20
Transformers	0	33	0
Hubs	0	29	4
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	31	2	93.9%
Tower Base sections installed	9	24	27.3%
Tower Mid sections installed	9	24	27.3%
Tower top sections installed	4	29	12.1%
Nacelles Installed	4	29	12.1%
Rotors installed	4	29	12.1%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	13	20	39.4%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.