



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 14°F Low: 2°F

Winds: NW 5-10 MPH

Precipitation: 20%

Thursday, December 1st, 2005



FPL Energy 31 Days to Completion
10 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting date TBD.
- ♦ **Electrical Construction:**
 - ♦ 230 KV Breaker repair complete.
 - ♦ Installing Substation static masts and cable.
 - ♦ Fiber Optic terminations/splices continues.
 - ♦ Substation relay testing in progress.
 - ♦ Pulling and terminating substation control wiring.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 9**
 - ♦ Prepping and building crane pad mats.
 - ♦ Top out #8
 - ♦ Tower deliveries are being delayed due to weather.
- ♦ **Mechanical Completion:**
 - ♦ Working #23, #24, #25, and #27 cable drops and terminations.
- ♦ **Commissioning:**
 - ♦ Pre-commissioning continues at tower #29.
- ♦ **WAPA Interconnect:**
 - ♦ Interconnect installation continues.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	19	14
Mids	0	18	15
Tops	0	19	14
Nacelles	0	29	7
Controllers	0	33	0
Blades	2	24	9
Transformers	0	33	0
Hubs	0	32	1
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	15	18	45.5%
Tower Mid.sections installed	15	18	45.5%
Tower top.sections installed	13	20	39.4%
Nacelles Installed	12	21	36.4%
Rotors installed	12	21	36.4%
Mechanically completed	2	31	6.1%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.