



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Sunny **High:** 6°F Wind Chill -9* to -19*

Low: -5°F Wind Chill -13* to -22*

Winds: W 7-9 MPH



Precipitation: 0%

Wednesday, December 7th, 2005



25 Days to Completion

4 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦ **Safety/Environmental:**

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

♦ **General:**

- ♦ Next Management meeting date TBD.
- ♦ The 230 KV line is energized. Substation will be energized today.

♦ **Electrical Construction:**

- ♦ Fiber Optic terminations/splices continues.
- ♦ Working final Substation open items.
- ♦ Testing electrical collection system.

♦ **Tower Erection: Erection Days Lost for High Winds: 9**

- ♦ Prepping and building crane pad mats.
- ♦ The base and mid crane is broken (compressor failure) repairs should be completed this morning.
- ♦ The turbine erection crane is broken, repairs should be completed today, parts delivery this morning.

♦ **Mechanical Completion:**

- ♦ Working #19, #20 and #21 cable drops and terminations.

♦ **Commissioning:**

- ♦ Pre-commissioning should finish today at tower #28, starting #27.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	3	25	8
Mids	1	24	9
Tops	2	24	9
Nacelles	0	31	2
Controllers	0	33	0
Blades	2	30	3
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	18	15	54.5%
Tower Mid sections installed	16	17	48.5%
Tower top sections installed	15	18	45.5%
Nacelles Installed	15	18	45.5%
Rotors installed	15	18	45.5%
Mechanically completed	5	28	15.2%
Pre-Commissioned	1	32	3.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.