



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

**Weather Forecast:** Mostly Cloudy

**High:** 32°F

**Precipitation:** 0%



**Low:** 22°F

**Winds:** WSW 7-19 MPH

**Wind Chill:** 8\* to 18\*

Friday, December 9th, 2005



**23 Days to Completion**

**2 Days to SWPP Inspection**

**FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus**

### Activities:

♦ **Safety/Environmental:**

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

♦ **General:**

- ♦ Next Management meeting date TBD.
- ♦ The Substation is energized.

♦ **Electrical Construction:**

- ♦ Fiber Optic terminations/splices completed today.
- ♦ Working final Substation open items/punch list.
- ♦ Testing electrical collection system.
- ♦ Energized the F3 electrical circuit yesterday.

♦ **Tower Erection: Erection Days Lost for High Winds: 10**

- ♦ Prepping and building crane pad mats.
- ♦ Set bases, mids and building rotors at turbines #1 and #2.
- ♦ Repairing 1400, twisted cable.

♦ **Mechanical Completion:**

- ♦ Working #19, #20 and #21 cable drops and terminations.
- ♦ Punch list items #23 and #24.

♦ **Commissioning:**

- ♦ Pre-commissioning should finish today at turbine #27.
- ♦ Commissioning #28 and #29.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	1	26	7
Mids	0	27	6
Tops	0	26	7
Nacelles	1	33	0
Controllers	0	33	0
Blades	0	32	1
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	19	14	57.6%
Tower Mid sections installed	17	16	51.5%
Tower top sections installed	16	17	48.5%
Nacelles Installed	16	17	48.5%
Rotors installed	16	17	48.5%
Mechanically completed	5	28	15.2%
Pre-Commissioned	2	31	6.1%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.**