



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly cloudy, drizzle & snow

High: 25° Low: -5° Wind: 20-30mph N

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

Oliver County Wind POD For December 6, 2006

Safety/Environmental:

- Safety meeting topics: Be Aware of Snow on Boots & Slippery Surfaces.

Wanzek:

- Assisting Siemens with erection.
- Miscellaneous dirt work & snow removal on site.

Ventus:

- Continue work on punch lists & clean up in Substations.
- Completed pouring concrete for MET towers & Square Butte, yesterday.

Tower Cabling:

- Wiring FAA lights to complete T16 & T18.
- Finish looping & perform terminations at T19.
- Pulling at T20.

Siemens:

- Continue commissioning work on T5, T6, T7, T12 & T13.
- Commissioning papers for T9 should be turned in today.
- Continue cleaning up & packing up.
- Erecting the Nacelle & Rotor at T21 pending weather.

Received to Date			
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Completed to Date			
Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	21	1	95.5%
Tower Top Sections Installed	21	1	95.5%
Nacelles Installed	20	2	90.9%
Rotors Installed	20	2	90.9%
Mechanically Completed	13	9	59.1%
Final Commissioned	7	15	31.8%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.