



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 7, 2007

Case No. PU-06-317

| General Contractor: | | Address: | | |
|--------------------------------------|---------------|--------------------|--------------|--------------|
| | Name | Company | Office | Cell |
| Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Sr. Construction Coordinator: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |
| Chief Inspector | Stan Johnson | Tulsa Inspection | N/A | 870-665-1704 |

Brief Description of Weekly Activities:

Stanley Station

- Painting completed.

Beaver Lodge Station

- Clean-up remains.

Trenton Station

- Work nearing completion on internal lining for tank. Mainline pump commissioned. Civil work (backfill trenches, dike construction, etc.) underway.

Alexander Station

- Work nearing completion on roof, shell and floor. Civil work (backfill trenches, dike construction, etc.) underway. Work underway to install piping to new tank.

Specific Activity on Project

| Description | % Complete | Description | % Complete |
|------------------------|------------|-----------------------------|------------|
| Stanley Station | | Beaver Lodge Station | |
| Civil | 100 | Civil | 100 |
| Mechanical | 100 | Mechanical | 100 |
| Electrical | 100 | Electrical | 100 |
| Clean-up | 100 | Clean-up | 50 |
| Trenton Station | | Alexander Station | |
| Civil | 95 | Civil | 90 |
| Mechanical | 100 | Mechanical | 98 |
| Electrical | 99 | Electrical | 98 |
| Tank | 98 | Tank | 90 |
| Clean-up | | Clean-up | |

Significant Work Activity for next Week:

Beaver Lodge: Painting may be delayed until spring.

Stanley: None. Station completed.

Alexander: Work to commence on internal floating roof with projected completion of tank including hydrotest and internal liner) by Dec. 7. Complete civil work. Tie piping to new tank Nov. 8.

Trenton: Tank to be commissioned Nov. 10. Complete civil work.

Comments:

Name

Edward J. Kelly

Date

Nov. 7, 2007