

Report For the week of July 6th, to July 12th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> • Clearing, grading and stringing • Installing mats • Road bore crews and manual welders • Train and qualification of welders • Dewatering of ditch • Commence main pipe crew • Commence coating crew 	<ul style="list-style-type: none"> • Clearing, grading, ditching, stringing and pipe bending • Erosion and sedimentation controls • Mainline welding • Mini-crew • Start tie-in crew
		Pembina	<ul style="list-style-type: none"> • Clearing, topsoil salvage, grading and stringing • Road bores • Access pads • Mainline welding • Dewatering of ditch 	<ul style="list-style-type: none"> • Clearing, topsoil salvage, grading, ditching and stringing • Mini pipe crew • Erosion and sedimentation controls • Road bores • Mainline welding
		Walsh	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Clearing
		Nelson	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Clearing
		Steele	<ul style="list-style-type: none"> • N/A 	<ul style="list-style-type: none"> • N/A
		Barnes	<ul style="list-style-type: none"> • N/A 	<ul style="list-style-type: none"> • N/A
	2A MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up • Road bores 	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up • Road bores
		Ransom	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing and pipe bending • Road bores 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending, welding and ditching • Road bores

546

PU-06-421

Filed: 7/8/2008

Pages: 2

Keystone Construction Progress Report, Week of July 6 to July 12, 2008

TransCanada Keystone Pipeline, LP

		Sargent	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage and grading • Road bores 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Erosion and sedimentation controls • Clearing, topsoil salvage and grading • Road bores
South Dakota MP 217.8 to MP 263.2		Marshall	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Clearing
		Day	<ul style="list-style-type: none"> • Pre-Construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> • Pre-Construction activities including one call notifications and foreign utility locates