

Hamre, John G.

From: Fahn, Patrick J.
Sent: Tuesday, July 29, 2008 1:31 PM
To: Hamre, John G.
Subject: FW: Web Posting Report July 27-August 2, 2008
Attachments: KAA10-04504-01-AA-0550 Web Progress Report July 27-August 2 2008-R1.pdf

John – please docket in 06-421 and forward to Commissioners, Legal, and PUD

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Karen Manville [mailto:Karen.Manville@universalsenco.com]
Sent: Tuesday, July 29, 2008 11:57 AM
To: Todd Kranda
Cc: Fahn, Patrick J.
Subject: RE: Web Posting Report July 27-August 2, 2008

Please disregard the previous email, here is the most recent.

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free
816-880-6689 - Fax

From: Todd Kranda [mailto:kranda@kelschlaw.com]
Sent: Tuesday, July 29, 2008 11:52 AM
To: Karen Manville
Subject: RE: Web Posting Report July 27-August 2, 2008

Thanks

From: Karen Manville [mailto:Karen.Manville@universalsenco.com]
Sent: Tuesday, July 29, 2008 11:36 AM
To: Todd Kranda; pfahn@nd.gov
Subject: Web Posting Report July 27-August 2, 2008

Please see attached web posting report.

Regards,

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free

569 PU-06-421 Filed: 7/29/2008 Pages: 3
Progress Report July 27 - August 2, 2008

Report For the week of July 27th to August 2nd 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> • Clearing, grading and stringing • Installing mats • Road bore crews and manual welders • Train and qualification of welders • Dewatering of ditch • Start main pipe crew • Start coating crew • Start lower-in crew • Tie-in crew 	<ul style="list-style-type: none"> • Clearing, grading, ditching, stringing and pipe bending • Erosion and sedimentation controls • Mainline welding • Mini pipe crew • Coating crew • Lower-in crew • Tie-in crew
		Pembina	<ul style="list-style-type: none"> • Clearing, topsoil salvage, grading and stringing • Road bores • Access pads • Mainline welding • Dewatering of ditch • HDD Tongue River 	<ul style="list-style-type: none"> • Clearing, topsoil salvage, grading, ditching and stringing • Mini pipe crew • Erosion and sedimentation controls • Road bores • Mainline welding • Start lower-in crew • Start tie-in crew
		Walsh	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Installing temporary fence gaps • Installing goal posts • Clearing, topsoil salvage, grading and stringing • Mini pipe crew • Mainline welding 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Installing goal posts • Clearing, topsoil salvage, grading and stringing • Mini pipe crew • Mainline welding
		Nelson	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Installing temporary fence gaps • Installing goal posts • Clearing, topsoil salvage, grading and stringing 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Access pads • Clearing • Installing goal posts • Clearing, topsoil salvage, grading and stringing
		Steele	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Road Bores • Clearing, topsoil salvage, grading and stringing • Installing goal posts 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates • Clearing, topsoil salvage, grading and stringing • Installing goal posts
		Barnes	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> • Pre-construction activities including one call notifications and foreign utility locates

Keystone Pipeline Project **Construction Progress**

DCN:

	2A MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up Road bores 	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up Road bores
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending and welding and ditching Road bores 	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending, welding and ditching Road bores
		Sargent	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Erosion and sedimentation controls Clearing, topsoil salvage and grading Road bores 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Erosion and sedimentation controls Clearing, topsoil salvage, grading and stringing Road bores
		Marshall	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing
		Day	<ul style="list-style-type: none"> Pre-Construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> Pre-Construction activities including one call notifications and foreign utility locates
South Dakota MP 217.8 to MP 263.2				