

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Tuesday, August 19, 2008 10:16 AM  
**To:** Hamre, John G.  
**Subject:** FW: Web Posting Weekly Report  
**Attachments:** 013 Web Progress Report August 17 - 23 2008.pdf

John – please docket in 06-421 and then forward to Commissioners, Legal, and PUD

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

**From:** Karen Manville [<mailto:Karen.Manville@universalensco.com>]  
**Sent:** Tuesday, August 19, 2008 10:03 AM  
**To:** Todd Kranda; Fahn, Patrick J.  
**Subject:** Web Posting Weekly Report

Please see attached report.

Karen Manville  
Project Coordinator  
Keystone Pipeline Project  
816-880-4881  
877-880-4881 - Toll Free  
816-880-6689 - Fax

# Keystone Pipeline Project **Pipeline Construction Progress**

Report for the week of August 17th to August 23rd 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier MP 0-6.96	<ul style="list-style-type: none"> <li>• Tie-ins</li> <li>• Erosion and sediment control</li> </ul>	<ul style="list-style-type: none"> <li>• Tie-ins</li> <li>• Erosion and sedimentation controls</li> </ul>
		Pembina MP 6.96-32.28	<ul style="list-style-type: none"> <li>• Mainline welding, tie-in, coating, lower-in and backfill.</li> <li>• Erosion and sediment controls</li> <li>• Dewatering of ditch</li> <li>• HDD at Hwy 5</li> </ul>	<ul style="list-style-type: none"> <li>• Mainline welding, tie-in, coating, lower-in and backfill.</li> <li>• Erosion and sedimentation controls</li> <li>• Complete HDD at Hwy 5</li> </ul>
		Walsh MP 32.28-56.99	<ul style="list-style-type: none"> <li>• Ditching, mainline welding, coating, lower-in and backfill</li> <li>• Erosion and sediment control</li> </ul>	<ul style="list-style-type: none"> <li>• Ditching, mainline welding, coating, lower-in and backfill</li> <li>• Erosion and sediment control</li> </ul>
		Nelson MP 56.99-93.87	<ul style="list-style-type: none"> <li>• Stringing and bending,</li> <li>• Erosion and sediment control</li> <li>• Road Bores</li> </ul>	<ul style="list-style-type: none"> <li>• Stringing, bending and mainline welding</li> <li>• Erosion and sediment control</li> <li>• Road Bores</li> </ul>
		Steele MP 93.87-124.64	<ul style="list-style-type: none"> <li>• Topsoil salvage and grading</li> <li>• Erosion and sediment controls</li> <li>• Road Bores</li> </ul>	<ul style="list-style-type: none"> <li>• Topsoil salvage and grading</li> <li>• Erosion and sediment control</li> <li>• Road Bores</li> </ul>
		Barnes MP 124.64-129.90	<ul style="list-style-type: none"> <li>• Erosion and sediment control</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sediment control</li> </ul>
	2A MP 129.9 to MP 263.2	Barnes MP 129.90-167.63	<ul style="list-style-type: none"> <li>• Tie-ins and clean-up</li> <li>• Erosion and sedimentation controls</li> </ul>	<ul style="list-style-type: none"> <li>• Tie-ins and clean-up</li> <li>• Erosion and sedimentation controls</li> </ul>
		Ransom MP 167.63-192.59	<ul style="list-style-type: none"> <li>• Bending, mainline welding, ditching, lower-in backfilling and tie-ins</li> <li>• Erosion and sedimentation controls</li> </ul>	<ul style="list-style-type: none"> <li>• Bending, mainline welding, ditching, lower-in, backfilling and tie-ins</li> <li>• Erosion and sedimentation controls</li> </ul>

Keystone Pipeline Project **Pipeline Construction Progress**

		<p>Sargent MP 192.59- 217.87</p>	<ul style="list-style-type: none"> <li>• Topsoil salvage, grading, stringing and bending</li> <li>• Erosion and sedimentation controls</li> <li>• Access pads</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Topsoil salvage, grading, stringing and bending</li> <li>• Erosion and sedimentation controls</li> <li>• Access pads</li> <li>• Road bores</li> </ul>
<p>South Dakota MP 217.8 to MP 263.2</p>		<p>Marshall MP 217.87- 242.58</p>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Clearing, topsoil salvage and grading</li> <li>• Access pads</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Clearing, topsoil salvage, grading and stringing</li> <li>• Access pads</li> <li>• Road bores</li> </ul>
		<p>Day</p>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Clearing</li> </ul>	<ul style="list-style-type: none"> <li>• Pre-construction activities including one call notifications and foreign utility locates</li> <li>• Clearing</li> </ul>

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 17th to August 23rd, 2008

State	County	No.	Pump Station	Activities This Week	Planned for Next Week
North Dakota	Walsh	15	Edinburg	Start site work.	Continue site work.
North Dakota	Nelson	16	Niagra	No Activity	No Activity
North Dakota	Steele	17	Luverne	Start site work.	Continue site work.
North Dakota	Ransom	18	Ft. Ransom	Start site work.	Continue site work.
North Dakota	Sargent	19	Ludden	No Activity	No Activity
South Dakota	Day	20	Ferney	Start site work.	Continue site work.
South Dakota	Beadle	21	Carpenter	Start site work.	Continue site work.
South Dakota	Miner	22	Roswell	No Activity	No Activity
South Dakota	Hutchinson	23	Freeman	No Activity	No Activity
Nebraska	Cedar	24	Hartington	No Activity	No Activity
Nebraska	Stanton	25	Stanton	No Activity	No Activity
Nebraska	Butler	26	David City	No Activity	No Activity
Nebraska	Saline	27	Wilber	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 17th to August 23rd, 2008

State	County	No.	Pump Station	Activities This Week	Planned for Next Week
Missouri	Clinton	31	Turney	No Activity	Site Work
Missouri	Carroll	32	Tina	No Activity	Site Work
Missouri	Chariton	33	Salisbury	No Activity	No Activity
Missouri	Audrain	34	Centralia	No Activity	Site Work
Missouri	Montgomery	35	Middleton	No Activity	Site Work
Missouri	Lincoln	36	St. Paul	No Activity	No Activity
Illinois	Madison	37	Hartford	No Activity	No Activity