

Hamre, John G.

From: Fahn, Patrick J.
Sent: Thursday, September 04, 2008 11:17 AM
To: Hamre, John G.
Subject: FW: Keystone web progress report
Attachments: 015 Web Progress Report August 31-September 6 2008.pdf

John – please docket in 06-421 and then distribute to Commissioners, Legal and PUD

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Todd Kranda [mailto:kranda@kelschlaw.com]
Sent: Thursday, September 04, 2008 10:59 AM
To: Fahn, Patrick J.
Cc: 'Karen Manville'; 'Catalin Berindean'
Subject: FW:

Pat – Here is the weekly progress report that is usually sent directly to you by Karen with a copy to me. Todd

From: Catalin Berindean [mailto:Catalin.Berindean@keystone.trow.com]
Sent: Thursday, September 04, 2008 10:50 AM
To: Todd Kranda
Subject: FW:

Todd,

I am forwarding this report as per Karen Manville's request, as she is on vacation. I believe that there is someone else that needs to get the report as well but not sure who. In the event that you may know who that person is please forward this file to him/her.

Regards,

Catalin Berindean

From: Ryan Pelzel [mailto:ryan_pelzel@transcanada.com]
Sent: Thursday, September 04, 2008 10:12 AM
To: Catalin Berindean; Karen Manville Contact
Subject:

As posted

Ryan Pelzel
Keystone Pipeline Project
281-702-2541 Cell
713-235-5954 Office

587 PU-06-421 Filed: 9/4/2008 Pages: 5
Web Progress Report August 31 - September 6, 2008

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of August 31st to September 6th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> • Tie-ins • Road bore crews and manual welders • Dewatering of ditch • Lower-in crew • Erosion and sedimentation controls • Restoration Activities 	<ul style="list-style-type: none"> • Tie-ins • Restoration activities
		Pembina	<ul style="list-style-type: none"> • Tie-ins • Road bores • Start Pembina HDD • Erosion and sedimentation controls 	<ul style="list-style-type: none"> • Tie-ins • Erosion and sedimentation controls • Road bores
		Walsh	<ul style="list-style-type: none"> • Mainline welding • Mini pipe crew • Road Bores • Erosion and sedimentation controls • Tie-ins 	<ul style="list-style-type: none"> • Mainline welding • Road Bores • Erosion and sedimentation controls • Tie-ins
		Nelson	<ul style="list-style-type: none"> • Road Bores • Stringing and Bending • Erosion and sedimentation controls • Mainline Welding • Mini pipe crew 	<ul style="list-style-type: none"> • Mainline welding • Road Bores • Mini pipe crew • Erosion and sedimentation controls
		Steele	<ul style="list-style-type: none"> • Stringing and Bending • Road Bores • Access Pads • Erosion and sedimentation controls 	<ul style="list-style-type: none"> • Stringing and Bending • Access Pads • Erosion and sedimentation controls
		Barnes	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Topsoil salvage, grading and stringing and bending • Complete Access Pads 	<ul style="list-style-type: none"> • Topsoil salvage, and grading, and bending • Erosion and sedimentation controls
	2A MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-ins and clean-up • Road bores 	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-ins and clean-up • Road bores
		Ransom	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe 	<ul style="list-style-type: none"> • Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe

Keystone Pipeline Project **Pipeline Construction Progress**

			<ul style="list-style-type: none"> bending and welding, ditching, lower-in and backfilling Road bores 	<ul style="list-style-type: none"> bending, welding, ditching, lower-in, backfilling and tie-ins Road bores
		Sargent	<ul style="list-style-type: none"> Access pads Erosion and sedimentation controls Clearing, topsoil salvage, grading stringing and bending Road bores 	<ul style="list-style-type: none"> Access pads Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing and bending Road bores
South Dakota MP 217.8 to MP 263.2		Marshall	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing, topsoil salvage and grading Access pads 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing, topsoil salvage, grading and stringing Access pads Road bores
		Day	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps Clearing

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 31st to September 6th, 2008

State	County	No.	Pump Station	Activities This Week	Planned for Next Week
North Dakota	Walsh	15	Edinburg	Continue site work.	Continue site work.
North Dakota	Nelson	16	Niagra	No Activity	No Activity
North Dakota	Steele	17	Luverne	Continue site work.	Continue site work.
North Dakota	Ransom	18	Ft. Ransom	Continue site work.	Continue site work.
North Dakota	Sargent	19	Ludden	No Activity	No Activity
South Dakota	Day	20	Ferney	Continue site work.	Continue site work.
South Dakota	Beadle	21	Carpenter	Continue site work.	Continue site work.
South Dakota	Miner	22	Roswell	No Activity	No Activity
South Dakota	Hutchinson	23	Freeman	No Activity	No Activity
Nebraska	Cedar	24	Hartington	No Activity	No Activity
Nebraska	Stanton	25	Stanton	No Activity	No Activity
Nebraska	Butler	26	David City	No Activity	No Activity
Nebraska	Saline	27	Wilber	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of August 31st to September 6th, 2008

State	County	No.	Pump Station	Activities This Week	Planned for Next Week
Missouri	Clinton	31	Turney	Civil Activity	Civil Activity
Missouri	Carroll	32	Tina	Civil Activity	Civil Activity
Missouri	Chariton	33	Salisbury	No Activity	No Activity
Missouri	Audrain	34	Centralia	Civil Activity	Civil Activity
Missouri	Montgomery	35	Middleton	Civil Activity	Civil Activity
Missouri	Lincoln	36	St. Paul	No Activity	No Activity
Illinois	Madison	37	Hartford	No Activity	No Activity