

**Hamre, John G.**

---

**From:** Fahn, Patrick J.  
**Sent:** Tuesday, September 16, 2008 2:16 PM  
**To:** Hamre, John G.  
**Subject:** FW: RESEND - Weekly Web Update  
**Attachments:** 017 Web Progress Report September 14 - 20 2008.pdf

John – please docket in 06-421 and then forward to Commissioners, PUD, and Legal.

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

**From:** Karen Manville [mailto:[Karen.Manville@universalensco.com](mailto:Karen.Manville@universalensco.com)]  
**Sent:** Tuesday, September 16, 2008 12:33 PM  
**To:** Todd Kranda  
**Cc:** Fahn, Patrick J.  
**Subject:** FW: RESEND - Weekly Web Update

I apologize, but the weekly web posting report has been modified, please see attached.

Regards,

Karen Manville  
Project Coordinator  
Keystone Pipeline Project  
816-880-4881  
877-880-4881 - Toll Free  
816-880-6689 - Fax

**From:** Catalin Berindean [mailto:[Catalin.Berindean@keystone.trow.com](mailto:Catalin.Berindean@keystone.trow.com)]  
**Sent:** Tuesday, September 16, 2008 12:32 PM  
**To:** Karen Manville  
**Subject:** FW: RESEND - Weekly Web Update

**From:** Ryan Pelzel [mailto:[ryan\\_pelzel@transcanada.com](mailto:ryan_pelzel@transcanada.com)]  
**Sent:** Tuesday, September 16, 2008 12:34 PM  
**To:** Karin Holmgren  
**Cc:** Stephen Marr; Catalin Berindean  
**Subject:** RESEND - Weekly Web Update

Please delete the previous version and use this updated copy. The pump station group was able to update. Thank you.

**Ryan Pelzel**  
Keystone Pipeline Project  
281-702-2541 Cell

**593 PU-06-421** Filed: 9/16/2008 Pages: 6  
**Keystone Progress Report Sept. 14 - 20, 2008**

713-235-5954 Office

---

**From:** Ryan Pelzel  
**Sent:** Tuesday, September 16, 2008 11:03 AM  
**To:** Karin Holmgren  
**Cc:** Stephen Marr; Catalin Berindean  
**Subject:** RE: Weekly Web Update

Approved for posting.

**Ryan Pelzel**  
Keystone Pipeline Project  
281-702-2541 Cell  
713-235-5954 Office

---

**From:** Jim P. White (DC)  
**Sent:** Tuesday, September 16, 2008 10:56 AM  
**To:** Ryan Pelzel  
**Subject:** RE: Weekly Web Update

Approved.

---

**From:** Ryan Pelzel  
**Sent:** Tuesday, September 16, 2008 11:42 AM  
**To:** Jim P. White (DC)  
**Subject:** Weekly Web Update

Jim,

There will be no update to the Pump Stations this week due to Hurricane Ike; we will re-issue last weeks report.

**Ryan Pelzel**  
Keystone Pipeline Project  
281-702-2541 Cell  
713-235-5954 Office

This electronic message and any attached documents are intended only for the named addressee(s). This communication from TransCanada may contain information that is privileged, confidential or otherwise protected from disclosure and it must not be disclosed, copied, forwarded or distributed without authorization. If you have received this message in error, please notify the sender immediately and delete the original message. Thank you.

Keystone Pipeline Project **Pipeline Construction Progress**

Report for the week of September 14th to September 20th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota	MP 0.0 to MP 217.8	Cavalier	<ul style="list-style-type: none"> <li>• Tie-in</li> <li>• Dewatering of ROW</li> <li>• Erosion and sedimentation controls</li> <li>• Restoration Activities</li> </ul>	<ul style="list-style-type: none"> <li>• Restoration activities</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>• Tie-in</li> <li>• Road bores</li> <li>• Erosion and sedimentation controls</li> <li>• Continue Pembina Gorge HDD</li> <li>• Restoration activities</li> </ul>	<ul style="list-style-type: none"> <li>• Tie-in</li> <li>• Erosion and sedimentation controls</li> <li>• Road bores</li> <li>• Continue Pembina Gorge HDD</li> <li>• Restoration Activities</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Erosion and sedimentation controls</li> <li>• Tie-in</li> <li>• Lower-in and backfill</li> <li>• Continue South Branch of the Park River HDD</li> </ul>	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Erosion and sedimentation controls</li> <li>• Tie-in</li> <li>• Lower-in and backfill</li> <li>• South Branch of the Park River HDD</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>• Road Bores</li> <li>• Stringing and Bending</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline Welding</li> <li>• Mini pipe crew</li> </ul>	<ul style="list-style-type: none"> <li>• Mainline welding</li> <li>• Road Bores</li> <li>• Mini pipe crew</li> <li>• Lower-in and backfill</li> <li>• Erosion and sedimentation controls</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>• Stringing and Bending</li> <li>• Road Bores</li> <li>• Access Pads</li> <li>• Erosion and sedimentation controls</li> </ul>	<ul style="list-style-type: none"> <li>• Stringing and Bending</li> <li>• Erosion and sedimentation controls</li> <li>• Mainline Welding</li> <li>• Mini pipe crew</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Finish Stringing and Bending</li> </ul>
	MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>• Road bores</li> </ul>
			Ransom	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Ditching, lower-in, backfilling and tie-in</li> <li>• Road bores</li> </ul>

Keystone Pipeline Project **Pipeline Construction Progress**

		Sargent	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Pipe bending, welding, ditching, lower-in, backfilling and tie-in</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Welding, ditching, lower-in, backfilling and tie-in</li> <li>• Road bores</li> </ul>
South Dakota MP 217.8 to MP 263.2		Marshall	<ul style="list-style-type: none"> <li>• Stringing, pipe bending and welding</li> <li>• Access pads</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Stringing, pipe bending and welding</li> <li>• Road bores</li> </ul>
		Day	<ul style="list-style-type: none"> <li>• Topsoil salvage and grading</li> <li>• Access pads</li> </ul>	<ul style="list-style-type: none"> <li>• Topsoil salvage, grading and stringing</li> <li>• Access pads</li> </ul>

## Keystone Pipeline Project Pump Station Construction Progress

Report for the week of September 14th to September 20th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
North Dakota	Walsh	15	Edinburg	Install fencing. Drive pilings.	Install Fencing. Drive Pilings. Start Underground electrical work.
North Dakota	Nelson	16	Niagra	No Activity	No Activity
North Dakota	Steele	17	Luverne	Install fencing. Build forms for foundations	Continue building forms for foundations.
North Dakota	Ransom	18	Ft. Ransom	Install fencing. Build forms for foundations	Continue building forms for foundations.
North Dakota	Sargent	19	Ludden	No Activity	No Activity
South Dakota	Day	20	Ferney	Continue Site Grading	Drive pilings.
South Dakota	Beadle	21	Carpenter	Continue Site Grading	Drive pilings.
South Dakota	Miner	22	Roswell	No Activity	No Activity
South Dakota	Hutchinson	23	Freeman	No Activity	No Activity
Nebraska	Cedar	24	Hartington	No Activity	No Activity
Nebraska	Stanton	25	Stanton	No Activity	No Activity
Nebraska	Butler	26	David City	No Activity	No Activity
Nebraska	Saline	27	Wilber	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of September 14th to September 20th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
Missouri	Clinton	31	Turney	Began Dirt Work	Pile Drivings
Missouri	Carroll	32	Tina	Began Dirt Work	Coninue Dirt Work
Missouri	Chariton	33	Salisbury	No Activity	No Activity
Missouri	Audrain	34	Centralia	Began Dirt Work	Exporting Material
Missouri	Montgomery	35	Middleton	Began Dirt Work	Continue Dirt Work
Missouri	Lincoln	36	St. Paul	Removing Material	Exporting Material
Illinois	Madison	37	Hartford	No Activity	No Activity